

Richmond Water Resources Department

VERMONT GROUNDWATER SYSTEM #5084 DAILY TEST RESULTS Month

Apr-24

Date	Meter	gallons produced	Finished Water Entering System		
			FL Lev	Entry Point Free CL2	PH Out
Sample Location			Waterhouse Tap	Waterhouse Tap	Waterhouse Tap
Target Range			0.6 - 1.0 mg/L	0.8 - 4.0 mg/L	Minimum of 7.0

March 31 #->	37,730,800				
1	37,779,700	48,900	0.70	1.00	7.33
2	37,822,800	43,100	0.70	1.03	7.32
3	37,882,400	59,600	0.70	0.91	7.32
4	37,930,900	48,500	0.70	1.07	7.34
5	37,977,500	46,600	0.70	1.15	7.32
6	38,038,500	61,000	0.80	1.02	7.32
7	38,063,700	25,200	0.90	1.14	7.32
8	38,149,500	85,800	0.80	1.04	7.34
9	38,149,500	0	0.80	1.08	7.31
10	38,259,300	109,800	0.80	1.21	7.32
11	38,285,500	26,200	0.80	1.17	7.29
12	38,354,400	68,900	0.70	1.11	7.32
13	38,401,600	47,200	0.80	0.93	7.30
14	38,458,200	56,600	0.80	1.03	7.34
15	38,493,800	35,600	0.80	1.21	7.31
16	38,549,100	55,300	0.80	1.00	7.32
17	38,602,300	53,200	0.70	1.17	7.35
18	38,660,000	57,700	0.70	1.09	7.32
19	38,727,000	67,000	0.80	1.07	7.30
20	38,727,000	0	0.80	1.00	7.31
21	38,832,400	105,400	0.80	1.10	7.31
22	38,845,500	13,100	0.70	0.93	7.36
23	38,913,800	68,300	0.90	1.18	7.30
24	38,950,900	37,100	0.90	0.97	7.39
25	39,009,800	58,900	0.70	0.87	7.35
26	39,047,600	37,800	0.70	0.94	7.35
27	39,100,600	53,000	0.70	0.97	7.32
28	39,149,700	49,100	0.70	0.91	7.26
29	39,149,700	0	0.90	1.11	7.27
30	39,260,700	111,000	0.90	1.12	7.29
Total		1,529,900			
Ave.		49,352	0.75	1.02	7.08
Max.		111,000	0.90	1.21	7.39
Min		0	0.70	0.87	7.26