

Richmond Water Resources Department

VERMONT GROUNDWATER SYSTEM #5084 DAILY TEST RESULTS Month

24-Jul

Date	Meter	gallons produced	Finished Water Entering System		
			FL Lev	Entry Point Free CL2	PH Out
Sample Location			Waterhouse Tap	Waterhouse Tap	Waterhouse Tap
Target Range			0.6 - 1.0 mg/L	0.8 - 4.0 mg/L	Minimum of 7.0
June 30 #->	42,779,800				
1	42,813,900	34,100	0.70	1.08	7.34
2	42,862,500	48,600	0.60	1.18	7.35
3	42,931,700	69,200	0.80	1.31	7.35
4	42,952,200	20,500	0.70	1.16	7.32
5	43,052,100	99,900	0.70	1.11	7.31
6	43,056,400	4,300	0.80	1.13	7.32
7	43,097,700	41,300	0.70	1.20	7.27
8	43,209,700	112,000	0.70	1.10	7.32
9	43,222,100	12,400	0.70	1.05	7.33
10	43,327,900	105,800	0.70	1.33	7.32
11	0	0	0.00	0.00	0.00 NO TESTING DONE, FLOOD
12	43,363,300	35,400	0.70	0.94	7.32 35,400 gallons were produced on the 10th
13	43,363,300	0	0.60	0.49	7.37
14	43,363,300	0	0.70	0.63	7.36
15	43,363,300	0	0.80	0.51	7.40
16	43,363,300	0	0.70	0.80	7.24 WATER PUMP BACK ONLINE
17	43,508,400	145,100	0.70	0.63	7.20
18	43,668,000	159,600	0.80	0.61	7.22
19	43,800,400	132,400	0.90	1.04	7.30
20	43,834,200	33,800	0.90	0.89	7.29
21	43,907,400	73,200	0.90	0.82	7.32
22	43,907,400	0	0.90	1.00	7.38
23	44,003,600	96,200	0.90	0.97	7.35
24	44,018,600	15,000	0.90	0.85	7.41
25	44,107,800	89,200	0.80	0.95	7.37
26	44,124,800	17,000	0.90	0.97	7.40
27	44,206,000	81,200	0.80	0.98	7.42
28	44,225,600	19,600	0.90	0.68	7.39
29	44,292,800	67,200	0.90	0.96	7.37
30	44,313,100	20,300	0.90	1.05	7.39
31	44,406,900	93,800	0.80	0.96	7.33
Total		1,627,100			
Ave.		52,487	0.76	0.92	7.10
Max.		159,600	0.90	1.33	7.42
Min		0	0.00	0.00	0.00